

Field Inspection Report: SPDES GP-0-20-001

Project Name: Pilot Travel Center CTM Proj. #: 21.1029

SPDES Permit: NYR11I522

Date: Oct. 8, 2021 Time: 8:00 AM Inspector/ Title Ryan Myers, I.E.

Weather During Inspection 60° Overcast

Previous 24 hours: Sunny and dry

Site Soil Conditions: Soils are slightly saturated in low areas.

Description of Run off at Discharge Points None observed.

Erosion and Sediment Control Features: (Refer to Map for Location)		
	Condition	Corrective Action Required
Silt Fence	Good	
Road Sweeping / Offsite	Good	
Construction Entrances	Good	
Riprap Outlet Protection	N/A	
Temporary Sediment Trap(s)	Good	
Erosion Control Blanket	N/A	
Check Dam(s)	N/A	
Concrete Washout	Fair	Create new washout prior to next concrete pour.
Other: Silt Socks	Good	
Ramp	N/A	

Description of Disturbed Area:	Contractor working on excavating and grading site for proposed driveways, parking areas, utilities, fuel tanks, and stormwater practices. Soils are drying out. Silt fence in place around perimeter of disturbed areas. Total disturbed area measured to be +/- 6.8 acres.
Description of Stabilized Areas:	Contractor working on grading stone for truck parking areas and driveways. Contractor working on forming and pouring foundations for main building and erecting steel for gas pump canopies. Stabilized area of stone and concrete measured to be +/- 4.7 acres.


Field Inspection Report: SPDES GP-0-20-001

Areas that Require Stabilization:	None
Permanent Stormwater Management Practices:	

Practices not in conformance with SWPPP: None.

Repairs Required: Create new concrete washout pit prior to next concrete pour.

Improvements Since Last Visit: None.

Signature of Qualified Inspector: 

Date Inspection Mailed to Owner/Contractor: 10/8/2021

Signature of Owner (if required):
