Field Inspection Report: SPDES GP-0-20-001

Project Name:		Pilot Travel Center			CTM Pr	oj. #:	21.1029
SPDES Permit:		NYR11I522	2				
Date:	Nov. 2,	2021	Time:	8:00 AM	_ Inspector/ Title	Ryan Myei	rs, I.E.
Weather During Inspection			40° Overcast				
Previous 24 hours:			Partly cloudy				
Site Soil Conditions:			Soils are saturated in low areas with some standing water.				
Description of Run off at Discharge Points Clea					water discharging	from tem	porary pond.

Erosion and Sediment Control	Features:	(Refer to Map for Location)		
	Condition	Corrective Action Required		
Silt Fence	Good			
Road Sweeping / Offsite	Good			
Construction Entrances	Fair	Need to freshen up entrance, stone has become compacted.		
Riprap Outlet Protection	N/A			
Temporary Sediment Trap(s)	Good			
Erosion Control Blanket	N/A			
Check Dam(s)	N/A			
Concrete Washout	Good			
Other: Silt Socks	Good			
Ramp	N/A			
Inlet Protection	Fair	Need to add inlet protection around low structures.		
Description of Disturbed Area:	Contractor working on excavating and grading site for proposed driveways, utilities, fuel tanks, and stormwater practices. Soils are saturated from rain with some standing water in low areas. Silt fence in place around perimeter of disturbed areas. Total disturbed area measured to be +/-5.1 acres.			
Description of Stabilized Areas:	Contractor working on grading subbase for paved/concrete areas. Contractor working on setting steel for the building and concrete for gas pump areas. Stabilized area of stone			

Field Inspection Report: SPDES GP-0-20-001

	and concrete measured to be +/- 6.5 acres.					
Areas that Require Stabilization:	None					
Permanent Stormwater						
Management Practices:						
Practices not in conformance with SWPPP: None.						
Repairs Required: Add inlet protection around low structures and freshen up the construction						
entrance stone as it has become compacted.						
Improvements Since Last Visit: No repairs were needed during last site visit.						
Signature of Qualified Inspector: The The Management of Qualified Inspector:						
Date Inspection Mailed to Owner/Contractor: 11/2/2021						
Signature of Owner (if required):						